

DEPARTMENT OF PUBLIC SERVICE REGULATION
BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MONTANA

IN THE MATTER OF THE PETITION OF)	UTILITY DIVISION
CABLE & COMMUNICATIONS)	
CORPORATION, dba MID-RIVERS)	DOCKET NO. D2003.8.105
CELLULAR, for Designation as an Eligible)	
Telecommunications Carrier)	

CABLE & COMMUNICATIONS CORPORATION,
dba MID-RIVERS CELLULAR'S
FOURTEENTH QUARTERLY AND SEVENTH SEMI-ANNUAL REPORT
AS REQUIRED BY FINAL ORDER DATED MARCH 29, 2005
(PSC Order No. 6518a)

Service Date: December 26, 2008

FOURTEENTH QUARTERLY REPORT

- I. Unsatisfied Requests – September 16 through December 15, 2008:
 - a. By location in each of the two study areas:
 - i. Mid-Rivers Study Area: zero (0).
 - ii. Range Study Area: zero (0).
 - b. Detailed description of why customer requests for service could not be satisfied: there were no unsatisfied requests.

- II. Customer Complaints – September 16 through December 15, 2008:
 - a. Number and nature of complaints: see Attachment A hereto.
 - b. Remedy employed to address complaints: see Attachment A hereto.
 - c. Location of complaints by Study Area:
 - i. Mid-Rivers: see Attachment A hereto.
 - ii. Range: see Attachment A hereto.
 - d. Number of repeat complaints: see Attachment A hereto.

- III. Federal Universal Service Funds, including Lifeline and Link Up Funds received – September 16 through December 15, 2008:
 - a. Funds received:
 - i. Interstate Common Line Support:
 - 1. \$38,311.00 received in October 2008 for August 2008.
 - 2. \$25,141.00 received in November 2008 for September 2008.

3. \$23,140.00 received in December 2008 for October 2008.
- ii. High Cost Loop Support:
 1. \$50,190.00 received in October 2008 for August 2008.
 2. \$33,260.00 received in November 2008 for September 2008.
 3. \$28,145.00 received in December 2008 for October 2008.
 - iii. Local Switching Support:
 1. \$7,484.00 received in October 2008 for August 2008.
 2. \$4,956.00 received in November 2008 for September 2008.
 3. \$4,339.00 received in December 2008 for October 2008.
 - iv. Lifeline and Link Up Funds:
 1. \$0 received to date.

It should be noted that, as detailed in this section, USF payments for Mid-Rivers Cellular have been substantially reduced due to the effect of the Interim Cap Order. If this reduction is not reversed due to subsequent order of the FCC or through PSC approval of the recently filed Mid-Rivers Cellular cost study, Mid-Rivers Cellular construction progress will be noticeably affected and Mid-Rivers Cellular may seek adjustment of the USF order by the PSC.

SEVENTH SEMI-ANNUAL REPORT

- IV. 5-Year Build-out Plan, updated for the period of June 16 through December 15, 2008: see Attachment B hereto.
- a. Including expanded coverage in Northern Cheyenne Reservation, unless conflicting licenses, in which case an explanation of those conflicts must be provided:
- i. Representatives from Cable & Communications Corporation conducted an on-site meeting with Jace Killsback at the Northern Cheyenne Tribal Council in Lame Deer, Montana, on February 17, 2006.
 - ii. Letters addressed to Jace Killsback of the Northern Cheyenne Reservation dated May 15, 2006, and June 16, 2006, were filed with the Commission in Cable & Communications Corporation's Second Semi-Annual Report of June 27, 2006. No response has been received to date.
 - iii. A letter addressed to Jace Killsback of the Northern Cheyenne Reservation dated March 20, 2007, was mailed via certified mail/return receipt requested and was signed in receipt on March 21, 2007. This letter was filed with the Commission in Cable & Communications Corporation's Eighth Quarterly and Fourth Semi-Annual Report of June 29, 2007.
 - iv. Representatives from Cable & Communications Corporation conducted a meeting with Danny Sioux, Rosebud County

Commissioner and member of the Northern Cheyenne Tribe, in Miles City, Montana, on September 11, 2007.

- v. A letter addressed to Geri Small, President of the Northern Cheyenne Tribal Council, mailed March 31, 2008, documenting C&CC's continuing attempts to establish cellular services on the Northern Cheyenne Reservation, was filed with the Commission in Cable & Communications Corporation's Twelfth Quarterly and Sixth Semi-Annual Report of June 27, 2008.
- vi. Mid-Rivers representatives attended a meeting with the Northern Cheyenne Economic Development Committee on July 8, 2008. Mid-Rivers offered at the meeting to conduct a propagation study at our own expense to determine the most advantageous site locations necessary to extend wireless service throughout Northern Cheyenne lands, and to share the findings of the study with President Small and the Economic Development Committee.
- vii. See Attachment C hereto, which is a letter dated August 8, 2008, addressed to Geri Small, President of the Northern Cheyenne Tribal Council, thanking the Northern Cheyenne Economic Development Committee for meeting with Mid-Rivers and again extending the offers to conduct a propagation study at our expense and share with them the results of that study. No response has been received to date.

viii. See Attachment D hereto, which is a letter dated December 11, 2008, addressed to LeRoy Spang, President of the Northern Cheyenne Tribal Council, expressing continued interest in establishing wireless services throughout the Northern Cheyenne lands and offering to conduct a propagation study at our expense. No response has been received to date.

- V. Reports on Progress in expanding wireless coverage. Reports are provided for those sites on which work has been commenced.
- a. Plevna: see Attachment E hereto.
 - b. Otter Creek: see Attachment F hereto.
 - c. Lambert CO: see Attachment G hereto.
 - d. Grass Range Site Move: see Attachment H hereto.


Mid-Rivers Cellular Quarterly Trouble Report

September 16, 2008 - December 15, 2008

6 - Total Cellular inquiries/troubles logged

6 - Troubles reported by Mid-Rivers Cellular Customers

Cellular Exchanges	Sites	Cellular Troubles	Out of Service	Repeat Troubles
<i>Range Study Area</i>				
(406) 938 Alzada	Alzada ; Hammond	0	0	0
(406) 983 Ashland	Ashland	0	0	0
(406) 935 Broadus	Broadus; Broadus II; Volborg	2	0	0
<i>C&CC Study Area</i>				
(406) 983 Ashland	Ashland	0	0	0
(406) 978 Baker	Baker; Baker II	2	0	0
(406) 974 Circle	Circle; Rimroad; McGuire Creek	2	0	0
(406) 975 Ekalaka	Ekalaka; South Ekalaka	0	0	0
(406) 928 Grass Range	Grass Range; Winnett	0	0	0
(406) 977 Jordan	Jordan; Sand Springs; Van Norman; Rock Springs; North Cohagen	0	0	0
(406) 914 Lambert	North Lambert Digital	0	0	0
(406) 971 Plevna	Cabin Creek; Locate; Ismay	0	0	0
(406) 979 Richey	Richey; Richey II	0	0	0
(406) 954 Roy	Roy	0	0	0
(406) 957 Sheep Mountain	Sheep Mountain	0	0	0
(406) 915 South Wolf Point	South Vida	0	0	0
(406) 973 Savage	Savage	0	0	0
Total		6	0	0



Repair Time for Cellular Troubles	24 hours	48 hours	72 hours
Number of troubles repaired	5	N/A	N/A
Total in Percentages	83%	N/A	N/A

83.33% of troubles were dispatched and repaired within 24 hours. 1 remaining trouble not cleared within 72 hours and was resolved with customer education.

2,647 - Total Mid-Rivers Cellular Customers

.26% Trouble Index for Mid-River's Cellular Customers (per 100 customers)

ATTACHMENT B

Updated 5-Year Build-Out Plan

Cable & Communications Corporation

d/b/a

Mid-Rivers Cellular

- a. **2005 Plan** (in addition to the Digital Upgrade, which was **completed on November 11, 2005**):
 - i. Hammond (45-12-13.4N / 104-55-33.1W)-**completed November 11, 2005**
 - ii. Baker II (46-22-5.4N / 104-16-30.2W)- **completed November 11, 2005**
 - iii. Broadus II (45-26-55N / 105-24-38W)- **completed January 26, 2006**
 - iv. Ismay (46-24-05.0N / 104-48-09.0W)- **completed January 26, 2006**

- b. **2006 Plan:**
 - i. Vida South (47-44-14.8N / 105-29-42.0W)- **completed December 22, 2006**
 - ii. North Lambert (47-47-52.9N / 104-38-13.0W) –**completed December 30, 2006**
 - iii. Richey (47-38-38.3N / 105-04-6.4W) –**completed January 23, 2007**

- c. **2007 Plan:**
 - i. Grass Range (47-01-37N / 108-48-12W) –**completed April 25, 2007**
 - ii. Roy (47-20-04.15N / 108-57-28.91W) –**completed April 25, 2007**
 - iii. Savage (47-27-10.6N / 104-20-19.7W) – **completed November 19, 2007**
 - iii. Alzada (45-03-29.8N / 104-27-9.2W) – **completed July 13, 2007**
 - iv. Volborg (45-57-15.97N / 105-38-22.98W) –**completed December 7, 2007**
 - v. Sheep Mountain (47-3-5.3N / 105-43-38.8W) –**completed December 7, 2007**
 - vi. Winnett (46-59-21.0N / 108-20-02.0W) -- **completed December 10, 2007**
 - vii. Rock Springs – **completed December 7, 2007**

- d. **2008 Plan:**
 - i. Plevna (46-27-12.9N / 104-30-42.6W) – **completed 12/31/08**
 - ii. McGuire Creek (47-35-04.75N / 106-09-04.79W) – **completed November 19, 2008**
 - iii. North Cohagen (47-08-31.7N / 106-43-00.44W) – **completed December 19, 2008**
 - iv. Roy Site Move – **completed August 15, 2008**
 - v. Ismay Extender Upgrade to Full Site – **completed July 29, 2008**

- e. **2009 Plan:**
 - i. Lambert CO (47-40-53N/104-37-15W) –**will be within existing license contour; equipment ordered – estimated completion early 2009**
 - ii. Otter Creek (45-21-39.8N / 105-50-27.8W) – **exploring site location**
 - iii. Highway 201 West (47-41-01.02N / 104-37-13.05W) – **exploring site location**
 - iv. Highway 59 North (46-11-32.41N / 105-39-04.19W) – **exploring site location**
 - v. Ashland West (45-37-38N / 106-30-23.2W) – **exploring site location**
 - vi. Carlyle (46-41-21N / 104-19-44.8W) – **exploring site location**
 - vii. Angela (46-43-45.1N / 106-11-57.0W) – **exploring site location**
 - viii. Biddle (45-5-57.9N / 105-20-18.0W) – **exploring site location**
 - ix. Grass Range Site Move – (47-01-32.66N/108-46-25.70W)
 - x. Roundup – **exploring site location**

Though specific sites are currently scheduled as shown, circumstances such as land availability and licensing issues may cause scheduling changes.

Mid-Rivers

TELEPHONE COOPERATIVE, INC.

P.O. Box 280 • 904 C Avenue
Circle, Montana 59215
(406) 485-3301 • Fax: (406) 485-2924
800-452-2288 • www.midrivers.com

August 8, 2008

Geri Small, President
Northern Cheyenne Tribal Council
P O Box 128
Lame Deer M 59043

Ms. Small:

Thank you and the members of the Northern Cheyenne Economic Development Committee for meeting with Mid-Rivers relative to the provision of wireless telecommunications service on Northern Cheyenne lands.

As I stated at the meeting, Mid-Rivers, at its expense, will offer to conduct a "propagation study" to determine the most advantageous site locations necessary to extend wireless service throughout Northern Cheyenne lands. This study, when completed, would be reviewed with you and your Economic Development Committee to determine a future course of action.

I believe that with Mid-Rivers and the Northern Cheyenne working together, wireless communications can be delivered throughout Northern Cheyenne lands. The "propagation study" is a necessary first step in this process.

Please let us know at your earliest convenience if you would like to move forward on this project. I can be reached at 406-485-3301 if you have questions. I am also available to meet with you if you feel that would be necessary.

Thank you again for meeting with Mid-Rivers and your consideration of this project.


Gerry Anderson
General Manager

Mid-Rivers

W I R E L E S S

P.O. Box 280 • 904 C Avenue

Circle, Montana 59215

(406) 485-3301 • Fax: (406) 485-2924

www.midrivers.com

December 11, 2008

LeRoy Spang, President
Northern Cheyenne Tribal Council
PO Box 128
Lame Deer MT 59043

Mr. Spang:

Mid-Rivers is interested in working with you to establish wireless services throughout the Northern Cheyenne lands. I have attached for your review some of the past correspondence associated with previous meetings and discussions that have taken place between Mid-Rivers and representatives of the Northern Cheyenne Tribal Council.

We want to renew our offer to conduct a "propagation study" at our expense to determine the wireless site locations necessary to provide these services.

If you would like to move forward on this project, I can be reached at 406-485-3301 or I can meet with you if desired.

Thank you for your consideration.


Gerry Anderson
General Manager

BW:dm

Bcc: Bill Wade, James Nash, Becky Schmidt, Erin Lutts, Angie Beery, Dianne Sukut

File: 411/120, 421/028, 452/262

ATTACHMENT E
PROGRESS REPORT
PLEVNA

ACTION ITEM	COMPLETE DATE
Preliminary Analysis	
Initial Site Analysis	2/1/2008
Preliminary Engineering	4/2008
Preliminary Environmental Review	5/2008
Preliminary Cultural Impact Review	5/2008
Preliminary Historical Impact Review	5/2008
Preliminary Geophysical Review	5/2008
Real Property - Site Procurement	
Ownership Report from Title Company	7/2008
Discussions with Landowner	7/2008
Documentation of site use arrangements	7/2008
Federal Aviation Administration (FAA)	
MRC gather information and prepare Notice of Proposed Construction or Alteration (FAA Form 7460-1)	7/2008
Federal Communications Commission (FCC)	
Antenna Structure Registration	N/A
Attorney to file cellular Phase II Application w/FCC	N/A
FCC Public Notice -- cellular	N/A
FCC approval notice -- cellular	N/A
Cellular license issued by FCC	N/A
Site interconnection arrangements	N/A
If microwave coordination:	N/A
Attorney to file microwave application w/FCC	N/A
FCC Public Notice -- microwave	N/A
FCC approval notice -- microwave	N/A
Microwave license issued by FCC	N/A
Engineering - MRC (in house)	
Prepare cellular radio installation specifications & contract	N/A
Submit cellular radio installation specifications & contract to contractors for quotes	N/A
Finalize cellular contract	N/A
Contractor to install cellular radio	10/2008
Prepare microwave radio installation specifications & contract	N/A
Submit microwave radio installation specifications & contract to contractors for quotes	N/A
Finalize microwave contract	N/A
Contractor to install microwave radio	N/A
Prepare misc. equipment, hardware and power plant specifications	5/2008
Purchase misc. equipment, hardware and power plant	6/2008
Delivery of misc. equipment, hardware and power plant	12/2008
MRC personnel to install misc. equipment, hardware and power plant	12/2008

ATTACHMENT E
PROGRESS REPORT
PLEVNA

ACTION ITEM	COMPLETE DATE
Building	
Building permit (local and/or state)	N/A
Foundation & gen. slab installation by MRC personnel	7/2008
Prepare building specifications & contract	N/A
Submit building specifications & contract to contractors for quotes	N/A
Finalize contract to purchase building	N/A
Building delivery to MRC Supply	N/A
Quotes for Offloading Building	N/A
Offload Building	N/A
Rekey Building	N/A
Quotes for MRTC Sign	N/A
MRTC Sign Installation	N/A
Site development & landscaping by MRC personnel	10/2008
Provide building information to COE/Network Engineer for inclusion in company database	N/A
Tower	
Obtain structural analysis of existing tower, if any	N/A
Prepare tower and antenna specifications & contract	4/2008
Submit tower and antenna specifications & contract to contractors w/request for quotes	4/2008
Finalize contract	7/2008
Contractor to complete contract & install tower and antenna(s)	9/2008
Contractor to post antenna structure registration number on tower	9/2008
Generator	
Purchase Generator, ATS	N/A
Delivery of Generator, ATS	N/A
Test & Turn-up Generator	N/A
Provide generator information to COE/Network Engineer for inclusion in company database	N/A
Power	
Provide local power utility company information on electrical line required	N/A
Power utility company Install electrical lines	N/A
Provide local power utility company information on gas line requirements	N/A
Power utility company install gas lines	N/A
Misc. Electrical Contract	
Quotes for Misc. Electrical	N/A
Award Contract	N/A
Notify Contractor of Bldg, Gen., Power & Gas Placement & to Begin Work	10/2008
Contractor to Provide Warranty Info on Installed Equipment	10/2008
Estimated Completion Date	12/2008

ATTACHMENT F
PROGRESS REPORT
OTTER CREEK

ACTION ITEM	COMPLETE DATE
Preliminary Analysis	
Initial Site Analysis	2008
Preliminary Engineering	2/2009
Preliminary Environmental Review	2/2009
Preliminary Cultural Impact Review	2/2009
Preliminary Historical Impact Review	2/2009
Preliminary Geophysical Review	3/2009
Real Property - Site Procurement	
Ownership Report from Title Company	4/2009
Discussions with Landowner	2/2009
Documentation of site use arrangements	4/2009
Federal Aviation Administration (FAA)	
MRC gather information and prepare Notice of Proposed Construction or Alteration (FAA Form 7460-1)	3/2009
Federal Communications Commission (FCC)	
Antenna Structure Registration	
Attorney to file cellular Phase II Application w/FCC	4/2009
FCC Public Notice -- cellular	5/2009
FCC approval notice -- cellular	9/2009
Cellular license issued by FCC	9/2009
Site interconnection arrangements	N/A
If microwave coordination:	4/2009
Attorney to file microwave application w/FCC	5/2009
FCC Public Notice -- microwave	6/2009
FCC approval notice -- microwave	9/2009
Microwave license issued by FCC	10/2009
Engineering - MRC (in house)	
Prepare cellular radio installation specifications & contract	5/2009
Submit cellular radio installation specifications & contract to contractors for quotes	5/2009
Finalize cellular contract	6/2009
Contractor to install cellular radio	10/2009
Prepare microwave radio installation specifications & contract	08/2009
Submit microwave radio installation specifications & contract to contractors for quotes	08/2009
Finalize microwave contract	09/2009
Contractor to install microwave radio	10/2009
Prepare misc. equipment, hardware and power plant specifications	08/2009
Purchase misc. equipment, hardware and power plant	09/2009
Delivery of misc. equipment, hardware and power plant	11/2009
MRC personnel to install misc. equipment, hardware and power plant	12/2009

ATTACHMENT F
PROGRESS REPORT
OTTER CREEK

ACTION ITEM	COMPLETE DATE
Building	
Building permit (local and/or state)	09/2009
Foundation & gen. slab installation by MRC personnel	10/2009
Prepare building specifications & contract	In Stock
Submit building specifications & contract to contractors for quotes	In Stock
Finalize contract to purchase building	In Stock
Building delivery to MRC Supply	In Stock
Quotes for Offloading Building	09/2009
Offload Building	11/2009
Rekey Building	11/2009
Quotes for MRTC Sign	09/2009
MRTC Sign Installation	11/2009
Site development & landscaping by MRC personnel	12/2009
Provide building information to COE/Network Engineer for inclusion in company database	11/2009
Tower	
Obtain structural analysis of existing tower, if any	09/2009
Prepare tower and antenna specifications & contract	09/2009
Submit tower and antenna specifications & contract to contractors w/request for quotes	09/2009
Finalize contract	10/2009
Contractor to complete contract & install tower and antenna(s)	12/2009
Contractor to post antenna structure registration number on tower	12/2009
Generator	
Purchase Generator, ATS	09/2009
Delivery of Generator, ATS	11/2009
Test & Turn-up Generator	12/2009
Provide generator information to COE/Network Engineer for inclusion in company database	11/2009
Power	
Provide local power utility company information on electrical line required	09/2009
Power utility company Install electrical lines	10/2009
Provide local power utility company information on gas line requirements	N/A
Power utility company install gas lines	N/A
Misc. Electrical Contract	
Quotes for Misc. Electrical	08/2009
Award Contract	09/2009
Notify Contractor of Bldg, Gen., Power & Gas Placement & to Begin Work	11/2009
Contractor to Provide Warranty Info on Installed Equipment	11/2009
Estimated Completion Date	12/2009

ATTACHMENT G
PROGRESS REPORT
LAMBERT CO

ACTION ITEM	COMPLETE DATE
Preliminary Analysis	
Initial Site Analysis	7/2008
Preliminary Engineering	7/2008
Preliminary Environmental Review	N/A
Preliminary Cultural Impact Review	N/A
Preliminary Historical Impact Review	N/A
Preliminary Geophysical Review	N/A
Real Property - Site Procurement	
Ownership Report from Title Company	In Place
Discussions with Landowner	In Place
Documentation of site use arrangements	In Place
Federal Aviation Administration (FAA)	
MRC gather information and prepare Notice of Proposed Construction or Alteration (FAA Form 7460-1)	N/A
Federal Communications Commission (FCC)	
Antenna Structure Registration	N/A
Attorney to file cellular Phase II Application w/FCC	N/A
FCC Public Notice -- cellular	N/A
FCC approval notice -- cellular	N/A
Cellular license issued by FCC	N/A
Site interconnection arrangements	N/A
If microwave coordination:	N/A
Attorney to file microwave application w/FCC	N/A
FCC Public Notice -- microwave	N/A
FCC approval notice -- microwave	N/A
Microwave license issued by FCC	N/A
Engineering - MRC (in house)	
Prepare cellular radio installation specifications & contract	N/A
Submit cellular radio installation specifications & contract to contractors for quotes	N/A
Finalize cellular contract	N/A
Contractor to install cellular radio	N/A
Prepare microwave radio installation specifications & contract	N/A
Submit microwave radio installation specifications & contract to contractors for quotes	N/A
Finalize microwave contract	N/A
Contractor to install microwave radio	N/A
Prepare misc. equipment, hardware and power plant specifications	2008
Purchase misc. equipment, hardware and power plant	2008
Delivery of misc. equipment, hardware and power plant	2/2009
MRC personnel to install misc. equipment, hardware and power plant	3/2009

ATTACHMENT G
PROGRESS REPORT
LAMBERT CO

ACTION ITEM	COMPLETE DATE
Building	
Building permit (local and/or state)	N/A
Foundation & gen. slab installation by MRC personnel	N/A
Prepare building specifications & contract	N/A
Submit building specifications & contract to contractors for quotes	N/A
Finalize contract to purchase building	N/A
Building delivery to MRC Supply	N/A
Quotes for Offloading Building	N/A
Offload Building	N/A
Rekey Building	N/A
Quotes for MRTC Sign	N/A
MRTC Sign Installation	N/A
Site development & landscaping by MRC personnel	N/A
Provide building information to COE/Network Engineer for inclusion in company database	N/A
Tower	
Obtain structural analysis of existing tower, if any	N/A
Prepare tower and antenna specifications & contract	N/A
Submit tower and antenna specifications & contract to contractors w/request for quotes	N/A
Finalize contract	N/A
Contractor to complete contract & install tower and antenna(s)	N/A
Contractor to post antenna structure registration number on tower	N/A
Generator	
Purchase Generator, ATS	N/A
Delivery of Generator, ATS	N/A
Test & Turn-up Generator	N/A
Provide generator information to COE/Network Engineer for inclusion in company database	N/A
Power	
Provide local power utility company information on electrical line required	N/A
Power utility company Install electrical lines	N/A
Provide local power utility company information on gas line requirements	N/A
Power utility company install gas lines	N/A
Misc. Electrical Contract	
Quotes for Misc. Electrical	N/A
Award Contract	N/A
Notify Contractor of Bldg, Gen., Power & Gas Placement & to Begin Work	N/A
Contractor to Provide Warranty Info on Installed Equipment	N/A
Estimated Completion Date	4/2009

ATTACHMENT H
PROGRESS REPORT
GRASS RANGE

ACTION ITEM	COMPLETE DATE
Preliminary Analysis	
Initial Site Analysis	2008
Preliminary Engineering	2008
Preliminary Environmental Review	2008
Preliminary Cultural Impact Review	2008
Preliminary Historical Impact Review	2008
Preliminary Geophysical Review	2008
Real Property - Site Procurement	
Ownership Report from Title Company	8/4/2008
Discussions with Landowner	7/2008
Documentation of site use arrangements	7/31/2008
Federal Aviation Administration (FAA)	
MRC gather information and prepare Notice of Proposed Construction or Alteration (FAA Form 7460-1)	8/2008
Federal Communications Commission (FCC)	
Antenna Structure Registration	N/A
Attorney to file cellular Phase II Application w/FCC	N/A
FCC Public Notice -- cellular	N/A
FCC approval notice -- cellular	N/A
Cellular license issued by FCC	N/A
Site interconnection arrangements	N/A
If microwave coordination:	N/A
Attorney to file microwave application w/FCC	N/A
FCC Public Notice -- microwave	N/A
FCC approval notice -- microwave	N/A
Microwave license issued by FCC	N/A
Engineering - MRC (in house)	
Prepare cellular radio installation specifications & contract	N/A
Submit cellular radio installation specifications & contract to contractors for quotes	N/A
Finalize cellular contract	N/A
Contractor to install cellular radio	N/A
Prepare microwave radio installation specifications & contract	N/A
Submit microwave radio installation specifications & contract to contractors for quotes	N/A
Finalize microwave contract	N/A
Contractor to install microwave radio	N/A
Prepare misc. equipment, hardware and power plant specifications	2008
Purchase misc. equipment, hardware and power plant	2008
Delivery of misc. equipment, hardware and power plant	2008
MRC personnel to install misc. equipment, hardware and power plant	3/2009

ATTACHMENT H
PROGRESS REPORT
GRASS RANGE

ACTION ITEM	COMPLETE DATE
Building	
Building permit (local and/or state)	2008
Foundation & gen. slab installation by MRC personnel	2008
Prepare building specifications & contract	2008
Submit building specifications & contract to contractors for quotes	2008
Finalize contract to purchase building	2008
Building delivery to MRC Supply	2008
Quotes for Offloading Building	2008
Offload Building	2008
Rekey Building	2008
Quotes for MRTC Sign	2/2009
MRTC Sign Installation	3/2009
Site development & landscaping by MRC personnel	4/2009
Provide building information to COE/Network Engineer for inclusion in company database	3/2009
Tower	
Obtain structural analysis of existing tower, if any	N/A
Prepare tower and antenna specifications & contract	2008
Submit tower and antenna specifications & contract to contractors w/request for quotes	2008
Finalize contract	2008
Contractor to complete contract & install tower and antenna(s)	2/2009
Contractor to post antenna structure registration number on tower	N/A
Generator	
Purchase Generator, ATS	2008
Delivery of Generator, ATS	2/2009
Test & Turn-up Generator	2/2009
Provide generator information to COE/Network Engineer for inclusion in company database	3/2009
Power	
Provide local power utility company information on electrical line required	2008
Power utility company Install electrical lines	2008
Provide local power utility company information on gas line requirements	N/A
Power utility company install gas lines	N/A
Misc. Electrical Contract	
Quotes for Misc. Electrical	2008
Award Contract	2008
Notify Contractor of Bldg, Gen., Power & Gas Placement & to Begin Work	2008
Contractor to Provide Warranty Info on Installed Equipment	2008
Estimated Completion Date	4/2009