

CABLE & COMMUNICATIONS CORPORATION

Box 106
MASTER FILE

904 C Avenue
P.O. Box 280
Circle, Montana 59215
Ph: (406) 485-3301

2009 JUN 30

June 29, 2009

VIA UPS NEXT DAY AIR

Kate Whitney
Montana Public Service Commission
1701 Prospect Avenue
Helena, MT 59620-2601

RE: Cable & Communications Corporation dba Mid-Rivers Cellular
Sixteenth Quarterly Report and Eight Semi-Annual Report as Required
By Final Order 6518a
Docket No. D2003.8.105

Ms. Whitney:

Enclosed for filing are an original and ten (10) copies of Cable & Communications Corporation dba Mid-Rivers Cellular's Sixteenth Quarterly and Eighth Semi-Annual Report as Required by Final Order 6518a in the above-referenced docket. Also enclosed is a disk with an electronic (pdf/Adobe Acrobat) copy of the document.

Feel free to contact me if you have any questions.

Thank you.

Bill Wade
General Manager

Enclosures

RECEIVED BY
2009 JUN 30 A 10:37
MONTANA PUBLIC SERVICE
COMMISSION
DISK RCVD

DEPARTMENT OF PUBLIC SERVICE REGULATION
BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MONTANA

IN THE MATTER OF THE PETITION OF)	UTILITY DIVISION
CABLE & COMMUNICATIONS)	
CORPORATION, dba MID-RIVERS)	DOCKET NO. D2003.8.105
CELLULAR, for Designation as an Eligible)	
Telecommunications Carrier)	

CABLE & COMMUNICATIONS CORPORATION,
dba MID-RIVERS CELLULAR'S
SIXTEENTH QUARTERLY AND EIGHTH SEMI-ANNUAL REPORT
AS REQUIRED BY FINAL ORDER DATED MARCH 29, 2005
(PSC Order No. 6518a)

Service Date: June 29, 2009

SIXTEENTH QUARTERLY REPORT

- I. Unsatisfied Requests – March 16 through June 15, 2009:
 - a. By location in each of the two study areas:
 - i. Mid-Rivers Study Area: zero (0).
 - ii. Range Study Area: zero (0).
 - b. Detailed description of why customer requests for service could not be satisfied: there were no unsatisfied requests.

- II. Customer Complaints – March 16 through June 15, 2009:
 - a. Number and nature of complaints: see Attachment A hereto.
 - b. Remedy employed to address complaints: see Attachment A hereto.
 - c. Location of complaints by Study Area:
 - i. Mid-Rivers: see Attachment A hereto.
 - ii. Range: see Attachment A hereto.
 - d. Number of repeat complaints: see Attachment A hereto.

- III. Federal Universal Service Funds, including Lifeline and Link Up Funds received – March 16 through June 15, 2009:
 - a. Funds received:
 - i. Interstate Common Line Support:
 - 1. \$30,333.00 received in April 2009 for February 2009.
 - 2. \$30,444.00 received in May 2009 for March 2009.
 - 3. \$30,255.00 received in June 2009 for April 2009.

ii. High Cost Loop Support:

1. \$38,198.00 received in April 2009 for February 2009.
2. \$38,339.00 received in May 2009 for March 2009.
3. \$37,437.00 received in June 2009 for April 2009.

iii. Local Switching Support:

1. \$4,680.00 received in April 2009 for February 2009.
2. \$4,698.00 received in May 2009 for March 2009.
3. (\$29,856.00) received in June 2009 for April 2009.

iv. Lifeline and Link Up Funds:

1. \$0 received to date.

It should be noted that, as detailed in this section, USF payments received by Mid-Rivers Cellular have been substantially reduced due to the effect of the USF Interim Cap Order. If this reduction is not reversed in the near future by a subsequent FCC order, Mid-Rivers Cellular construction progress may be significantly affected.

EIGHTH SEMI-ANNUAL REPORT

IV. 5-Year Build-out Plan, updated for the period of December 16, 2008, through June 15, 2009: see Attachment B hereto.

a. Including expanded coverage in Northern Cheyenne Reservation, unless conflicting licenses, in which case an explanation of those conflicts must be provided:

- i. Representatives from Cable & Communications Corporation conducted an on-site meeting with Jace Killsback at the Northern Cheyenne Tribal Council in Lame Deer, Montana, on February 17, 2006.
- ii. Letters addressed to Jace Killsback of the Northern Cheyenne Reservation dated May 15, 2006, and June 16, 2006, were filed with the Commission in Cable & Communications Corporation's Second Semi-Annual Report of June 27, 2006. No response has been received to date.
- iii. A letter addressed to Jace Killsback of the Northern Cheyenne Reservation dated March 20, 2007, was mailed via certified mail/return receipt requested and was signed in receipt on March 21, 2007. This letter was filed with the Commission in Cable & Communications Corporation's Eighth Quarterly and Fourth Semi-Annual Report of June 29, 2007.
- iv. Representatives from Cable & Communications Corporation conducted a meeting with Danny Sioux, Rosebud County

Commissioner and member of the Northern Cheyenne Tribe, in Miles City, Montana, on September 11, 2007.

- v. A letter addressed to Geri Small, President of the Northern Cheyenne Tribal Council, mailed March 31, 2008, documenting C&CC's continuing attempts to establish cellular services on the Northern Cheyenne Reservation, was filed with the Commission in Cable & Communications Corporation's Twelfth Quarterly and Sixth Semi-Annual Report of June 17, 2008. No response has been received to date.
- vi. C&CC representatives attended a meeting with the Northern Cheyenne Economic Development Committee on July 8, 2008. C&CC offered at the meeting to conduct a propagation study at our own expense to determine the most advantageous site locations necessary to extend wireless service throughout Northern Cheyenne lands, and to share the findings of the study with President Small and the Economic Development Committee.
- vii. A letter dated August 8, 2008, was sent to Geri Small, President of the Northern Cheyenne Tribal Council, thanking the Northern Cheyenne Economic Development Committee for meeting with C&CC and again extending offers to conduct a propagation study at our expense, sharing with them the results of that study. This letter was filed with the Commission in C&CC's Fourteenth

Quarterly and Seventh Semi-Annual Report dated December 26, 2008.

- viii. A letter addressed to LeRoy Spang, President of the Northern Cheyenne Tribal Council, was sent December 11, 2008, expressing C&CC's interest in working with the Council to establish wireless services throughout their lands. This letter was filed with C&CC's Fourteenth Quarterly and Seventh Semi-Annual Report to the Commission dated December 26, 2008. No response has been received to date.
- ix. Copies of previous C&CC correspondence to the Northern Cheyenne were faxed to Clara Canfield, Administrator to the Tribal Chairman, per her request on December 11, 2008. A copy of that fax is included as Attachment C hereto.
- x. Once approval is granted from the Northern Cheyenne Tribal Council to investigate possible wireless site locations on their land, C&CC will then address licensing requirements necessary to provide the service.

- V. Reports on Progress in expanding wireless coverage. Reports are provided for those sites on which work has been commenced.
 - a. Highway 201 West: see Attachment D hereto.
 - b. Ekalaka Ridgeway: see Attachment E hereto.

ATTACHMENT A

Mid-Rivers Cellular Quarterly Trouble Report

March 16, 2009 - June 15, 2009


1 - Total Cellular inquiry/trouble logged

1 - Trouble reported by Mid-Rivers Cellular Customers

Cellular Exchanges	Sites	Cellular Troubles	Out of Service	Repeat Troubles
<i>Range Study Area</i>				
(406) 938 Alzada	Alzada ; Hammond	0	0	0
(406) 983 Ashland	Ashland	0	0	0
(406) 935 Broadus	Broadus; Broadus II; Volborg	0	0	0
<i>C&CC Study Area</i>				
(406) 983 Ashland	Ashland	0	0	0
(406) 978 Baker	Baker; Baker II	2	0	0
(406) 974 Circle	Circle; Rimroad; McGuire Creek	0	0	0
(406) 975 Ekalaka	Ekalaka; South Ekalaka	2	0	0
(406) 928 Grass Range	Grass Range; Winnett	0	0	0
(406) 977 Jordan	Jordan; Sand Springs; Van Norman; Rock Springs; North Cohagen	2	0	0
(406) 914 Lambert	North Lambert Digital	0	0	0
(406) 971 Plevna	Cabin Creek; Locate; Ismay	0	0	0
(406) 979 Richey	Richey; Richey II	1	0	0
(406) 954 Roy	Roy	1	0	0
(406) 957 Sheep Mountain	Sheep Mountain	0	0	0
(406) 915 South Wolf Point	South Vida	0	0	0
(406) 973 Savage	Savage	0	0	0
Total		8	0	0

ATTACHMENT A

Cellular Troubles



Repair Time for Cellular Troubles	24 hours	48 hours	72 hours
Number of troubles repaired	N/A	N/A	N/A
Total in Percentages	100%	N/A	N/A

No troubles were dispatched and repaired within 24 hours. 1 trouble was resolved within 48 hours and there are no remaining troubles to be cleared.

1,397 - Total Mid-Rivers Cellular Customers
.14% Trouble Index for Mid-River's Cellular Customers (per 100 customers)

ATTACHMENT B

Updated 5-Year Build-Out Plan

Cable & Communications Corporation

d/b/a

Mid-Rivers Cellular

- a. **2005 Plan** (in addition to the Digital Upgrade, which was completed on November 11, 2005):
 - i. Hammond (45-12-13.4N / 104-55-33.1W)-completed **November 11, 2005**
 - ii. Baker II (46-22-5.4N / 104-16-30.2W)- completed **November 11, 2005**
 - iii. Broadus II (45-26-55N / 105-24-38W)- completed **January 26, 2006**
 - iv. Ismay (46-24-05.0N / 104-48-09.0W)- completed **January 26, 2006**

- b. **2006 Plan:**
 - i. Vida South (47-44-14.8N / 105-29-42.0W)- completed **December 22, 2006**
 - ii. North Lambert (47-47-52.9N / 104-38-13.0W) –completed **December 30, 2006**
 - iii. Richey (47-38-38.3N / 105-04-6.4W) –completed **January 23, 2007**

- c. **2007 Plan:**
 - i. Grass Range (47-01-37N / 108-48-12W) –completed **April 25, 2007**
 - ii. Roy (47-20-04.15N / 108-57-28.91W) –completed **April 25, 2007**
 - iii. Savage (47-27-10.6N / 104-20-19.7W) – completed **November 19, 2007**
 - iii. Alzada (45-03-29.8N / 104-27-9.2W) – completed **July 13, 2007**
 - iv. Volborg (45-57-15.97N / 105-38-22.98W) –completed **December 7, 2007**
 - v. Sheep Mountain (47-3-5.3N / 105-43-38.8W) –completed **December 7, 2007**
 - vi. Winnett (46-59-21.0N / 108-20-02.0W) -- completed **December 10, 2007**
 - vii. Rock Springs – completed **December 7, 2007**

- d. **2008 Plan:**
- i. Plevna (46-27-12.9N / 104-30-42.6W) – **completed December 31, 2008**
 - ii. McGuire Creek (47-35-04.75N / 106-09-04.79W) – **completed November 19, 2008**
 - iii. North Cohagen (47-08-31.7N / 106-43-00.44W) – **completed December 19, 2008**
 - iv. Roy Site Move – **completed August 15, 2008**
 - v. Ismay Extender Upgrade to Full Site – **completed July 29, 2008**
- e. **2009 Plan:**
- i. Lambert CO (47-40-53N/104-37-15W) – **completed June 30, 2009**
 - ii. Otter Creek (45-21-39.8N / 105-50-27.8W) – **negotiating site lease with landowner**
 - iii. Highway 201 West (47-41-01.02N / 104-37-13.05W) – **under construction – please see Progress Report**
 - iv. Carlyle (46-41-21N / 104-19-44.8W) – **exploring site location; may require license extension agreement**
 - v. Grass Range Site Move (to improve coverage) – (47-01-32.66N/108-46-25.70W) – **completed April 17, 2009**
 - vi. Roundup (est. 46-27-2.39N / 108-33-26.39W) – **negotiating site lease with landowner**
 - vii. Ekalaka Ridgeway (45-30-43.03N / 104-28-24.7W) – **under construction – please see Progress Report**
 - viii. Circle FST9 (47-18-57.46N / 105-56-28.19W) – **negotiating site lease with landowner**
 - ix. Jordan FST9 (47-53-29.96N / 104-53-28.10W) – **negotiating site lease with landowner**
- f. **Proposed Future Sites:**
- i. Highway 59 North (46-11-32.41N / 105-39-04.19W) – **exploring site location**
 - ii. Ashland West (45-37-38N / 106-30-23.2W) – **continuing attempts at establishing a working relationship with the Northern Cheyenne**
 - iii. Angela (46-43-45.1N / 106-11-57.0W) – **exploring site location**

Though specific sites are currently scheduled as shown, circumstances such as land availability and licensing issues may cause scheduling changes.

ATTACHMENT C

*** TX REPORT ***

TRANSMISSION OK

TX/RX NO	4865	
CONNECTION TEL		14064776210
SUBADDRESS		
CONNECTION ID		
ST. TIME	12/11 13:07	
USAGE T	01'24	
PGS. SENT	7	
RESULT	OK	

904 C AVENUE
P O BOX 280
CIRCLE MT 59215
PHONE: (406) 485-3301
FAX: (406) 485-2924

Mid-Rivers
COMMUNICATIONS

105 SEVEN MILE DRIVE X
GLENDIVE MT 59330
PHONE: (406) 687-3336
FAX: (406) 687-3355

Fax

To: Attention - Clara Canfield

From: Mid-Rivers Telephone Cooperative, Inc. - Bill Wade

Fax: 406-477-6210

Pages: 7, including cover sheet

Phone:

Date: December 11, 2008

RE: Wireless Services - Northern Cheyenne lands

Cc: Gerry Anderson, Bill Wade, James Nash, Becky Schmidt, Angie
Beery, Dianne Sukut, *Erin Luttis*

File: 4.1.1./120 -- 4.2.1./028 -- 4.5.2./262

Urgent

For Review

Please Comment

Please Reply

This fax transmittal will **XXX** will not be followed by original.

• Comments:

Cable & Communications Corporation, d.b.a.

Mid-Rivers

W I R E L E S S

P.O. Box 280 • 904 C Avenue

Circle, Montana 59215

(406) 485-3301 • Fax: (406) 485-2924

www.midrivers.com

December 11, 2008

COPY

LeRoy Spang, President
Northern Cheyenne Tribal Council
PO Box 128
Lame Deer MT 59043

Mr. Spang:

Mid-Rivers is interested in working with you to establish wireless services throughout the Northern Cheyenne lands. I have attached for your review some of the past correspondence associated with previous meetings and discussions that have taken place between Mid-Rivers and representatives of the Northern Cheyenne Tribal Council.

We want to renew our offer to conduct a "propagation study" at our expense to determine the wireless site locations necessary to provide these services.

If you would like to move forward on this project, I can be reached at 406-485-3301 or I can meet with you if desired.

Thank you for your consideration.


Gerry Anderson
General Manager

BW:dm

Bcc: Bill Wade, James Nash, Becky Schmidt, Erin Lutts, Angie Beery, Dianne Sukut

File: 411/120, 421/028, 452/262

Mid-Rivers

TELEPHONE COOPERATIVE, INC.

P.O. Box 280 • 904 C Avenue
Circle, Montana 59215
(406) 485-3301 • Fax: (406) 485-2924
800-452-2288 • www.midrivers.com

August 8, 2008

Geri Small, President
Northern Cheyenne Tribal Council
P O Box 128
Lame Deer M 59043

Ms. Small:

Thank you and the members of the Northern Cheyenne Economic Development Committee for meeting with Mid-Rivers relative to the provision of wireless telecommunications service on Northern Cheyenne lands.


As I stated at the meeting, Mid-Rivers, at its expense, will offer to conduct a "propagation study" to determine the most advantageous site locations necessary to extend wireless service throughout Northern Cheyenne lands. This study, when completed, would be reviewed with you and your Economic Development Committee to determine a future course of action.

I believe that with Mid-Rivers and the Northern Cheyenne working together, wireless communications can be delivered throughout Northern Cheyenne lands. The "propagation study" is a necessary first step in this process.

Please let us know at your earliest convenience if you would like to move forward on this project. I can be reached at 406-485-3301 if you have questions. I am also available to meet with you if you feel that would be necessary.

Thank you again for meeting with Mid-Rivers and your consideration of this project.


Gerry Anderson
General Manager



CABLE & COMMUNICATIONS CORPORATION

904 C Avenue
P.O. Box 280
Circle, Montana 59215
Ph: (406) 485-3301

March 31, 2008

Geri Small, President
Northern Cheyenne Tribal Council
PO Box 128
Lame Deer, MT 59043

RE: Proposed Wireless Site

President Small:

Mid-Rivers Cellular wishes to again extend its offer to serve the Northern Cheyenne area with wireless services. If we can be of any help in providing additional information or answering any questions, please feel free to contact Becky Schmidt at 406-687-7326 or James Nash at 406-687-7356.

Thank you.


Gerry Anderson
General Manager

Mid-Rivers

C E L L U L A R

P.O. Box 280 • 904 C Avenue
Circle, Montana 59215
(406) 485-3301 • Fax: (406) 485-2924
www.midrivers.com

March 20, 2007

CERTIFIED MAIL/
RETURN RECEIPT REQUESTED

Jace Killsback
Northern Cheyenne Tribal Council
PO Box 128
Lame Deer, MT 59043

RE: Proposed Wireless Site

Jace:

Mid-Rivers Cellular wishes to again extend its offer to serve the Northern Cheyenne area with wireless services. If we can be of any help in providing additional information or answering any questions, please feel free to contact Becky Schmidt at 406-687-7326 or James Nash at 406-687-7356.

Thank you.


Gerry Anderson
General Manager

Mid-Rivers

C E L L U L A R

P.O. Box 280 • 904 C Avenue
Circle, Montana 59215
(406) 485-3301 • Fax: (406) 485-2924
www.midrivers.com

June 16, 2006

Jace Killsback
Northern Cheyenne Tribal Council
PO Box 128
Lame Deer, MT 59043

RE: Proposed Wireless Site

Jace:

Mid-Rivers Cellular wishes to again extend its offer to serve the Northern Cheyenne area with wireless services. If we can be of any help in providing additional information or answering any questions, please feel free to contact Becky Schmidt at 406-687-7326 or James Nash at 406-687-7356.

Thank you.


Gerry Anderson
General Manager

Mid-Rivers

C E L L U L A R

P.O. Box 280 • 904 C Avenue
Circle, Montana 59215
(406) 485-3301 • Fax: (406) 485-2924
www.midrivers.com

May 15, 2006

Jace Killsback
Northern Cheyenne Tribal Council
PO Box 128
Lame Deer, MT 59043

RE: Proposed Wireless Site

Jace:

Mid-Rivers Cellular met with you at Tribal Council headquarters in Lame Deer, Montana, on February 17, 2006. This meeting was attended by Mid-Rivers' employees: Gerry Anderson, Bill Wade, James Nash and Becky Schmidt.

At this meeting, Mid-Rivers explained its desire to serve the Northern Cheyenne area with wireless services, and requested consideration of its availability and expertise in constructing a site for this purpose. This letter is to follow up on our meeting with you and inquire about the completion of studies and any role we may be able to play in working with you on plans for wireless development on the Northern Cheyenne lands.

If we can be of any help in providing additional information or answering any questions, please feel free to contact Becky Schmidt at 406-687-7326 or James Nash at 406-687-7356.

Thank you for the opportunity to meet with you. We look forward to working with you.

Thank you.


Gerry Anderson
General Manager

ATTACHMENT D
PROGRESS REPORT
Highway 201 West CELL SITE

ACTION ITEM	COMPLETE DATE
Preliminary Analysis	
Initial Site Analysis	1/2009
Preliminary Engineering	2/2009
Preliminary Environmental Review	2/2009
Preliminary Cultural Impact Review	2/2009
Preliminary Historical Impact Review	2/2009
Preliminary Geophysical Review	6/2009
Real Property - Site Procurement	
Ownership Report from Title Company	6/2009
Discussions with Landowner	7/2009
Documentation of site use arrangements	7/2009
Federal Aviation Administration (FAA)	
MRC gather information and prepare Notice of Proposed Construction or Alteration (FAA Form 7460-1)	7/2009
Federal Communications Commission (FCC)	
Antenna Structure Registration	8/2009
Attorney to file cellular Phase II Application w/FCC	7/2009
FCC Public Notice -- cellular	10/2009
FCC approval notice -- cellular	11/2009
Cellular license issued by FCC	11/2009
Site interconnection arrangements	NA
If microwave coordination:	
Attorney to file microwave application w/FCC	NA
FCC Public Notice -- microwave	NA
FCC approval notice -- microwave	NA
Microwave license issued by FCC	NA
Engineering - MRC (in house)	
Prepare cellular radio installation specifications & contract	8/2009
Submit cellular radio installation specifications & contract to contractors for quotes	NA
Finalize cellular contract	NA
Contractor to install cellular radio	NA
Prepare microwave radio installation specifications & contract	NA
Submit microwave radio installation specifications & contract to contractors for quotes	NA
Finalize microwave contract	NA
Contractor to install microwave radio	NA
Prepare misc. equipment, hardware and power plant specifications	8/2009
Purchase misc. equipment, hardware and power plant	8/2009
Delivery of misc. equipment, hardware and power plant	8/2009
MRC personnel to install misc. equipment, hardware and power plant	8/2009

ATTACHMENT D

PROGRESS REPORT

Highway 201 West CELL SITE

ACTION ITEM	COMPLETE DATE
Building	
Building permit (local and/or state)	8/2009
Foundation & gen. slab installation by MRC personnel	8/2009
Prepare building specifications & contract	Existing
Submit building specifications & contract to contractors for quotes	NA
Finalize contract to purchase building	NA
Building delivery to MRC Supply	NA
Quotes for Offloading Building	NA
Offload Building	8/2009
Rekey Building	2008
Quotes for MRTC Sign	2009
MRTC Sign Installation	2009
Site development & landscaping by MRC personnel	9/2009
Provide building information to COE/Network Engineer for inclusion in company database	10/2009
Tower	
Obtain structural analysis of existing tower, if any	
Prepare tower and antenna specifications & contract	6/2009
Submit tower and antenna specifications & contract to contractors w/request for quotes	7/2009
Finalize contract	8/2009
Contractor to complete contract & install tower and antenna(s)	8/2009
Contractor to post antenna structure registration number on tower	8/2009
Generator	
Purchase Generator, ATS	8/2009
Delivery of Generator, ATS	9/2009
Test & Turn-up Generator	9/2009
Provide generator information to COE/Network Engineer for inclusion in company database	9/2009
Power	
Provide local power utility company information on electrical line required	7/2009
Power utility company Install electrical lines	8/2009
Provide local power utility company information on gas line requirements	8/2009
Power utility company install gas lines	NA
Misc. Electrical Contract	
Quotes for Misc. Electrical	7/2009
Award Contract	8/2009
Notify Contractor of Bldg, Gen., Power & Gas Placement & to Begin Work	8/2009
Contractor to Provide Warranty Info on Installed Equipment	8/2009
Estimated Completion Date	11/2009

ATTACHMENT E
PROGRESS REPORT
EKALAKA RIDGEWAY CELL SITE

ACTION ITEM	COMPLETE DATE
Preliminary Analysis	
Initial Site Analysis	2008
Preliminary Engineering	2008
Preliminary Environmental Review	2008
Preliminary Cultural Impact Review	2008
Preliminary Historical Impact Review	2008
Preliminary Geophysical Review	2008
Real Property - Site Procurement	
Ownership Report from Title Company	2008
Discussions with Landowner	2008
Documentation of site use arrangements	2008
Federal Aviation Administration (FAA)	
MRC gather information and prepare Notice of Proposed Construction or Alteration (FAA Form 7460-1)	2008
Federal Communications Commission (FCC)	
Antenna Structure Registration	7/2009
Attorney to file cellular Phase II Application w/FCC	7/2009
FCC Public Notice -- cellular	10/2009
FCC approval notice -- cellular	11/2009
Cellular license issued by FCC	11/2009
Site interconnection arrangements	NA
If microwave coordination:	
Attorney to file microwave application w/FCC	NA
FCC Public Notice -- microwave	NA
FCC approval notice -- microwave	NA
Microwave license issued by FCC	NA
Engineering - MRC (in house)	
Prepare cellular radio installation specifications & contract	8/2009
Submit cellular radio installation specifications & contract to contractors for quotes	NA
Finalize cellular contract	NA
Contractor to install cellular radio	NA
Prepare microwave radio installation specifications & contract	NA
Submit microwave radio installation specifications & contract to contractors for quotes	NA
Finalize microwave contract	NA
Contractor to install microwave radio	NA
Prepare misc. equipment, hardware and power plant specifications	8/2009
Purchase misc. equipment, hardware and power plant	8/2009
Delivery of misc. equipment, hardware and power plant	8/2009
MRC personnel to install misc. equipment, hardware and power plant	8/2009

ATTACHMENT E
PROGRESS REPORT
EKALAKA RIDGEWAY CELL SITE

ACTION ITEM	COMPLETE DATE
Building	
Building permit (local and/or state)	8/2009
Foundation & gen. slab installation by MRC personnel	8/2009
Prepare building specifications & contract	Existing
Submit building specifications & contract to contractors for quotes	NA
Finalize contract to purchase building	NA
Building delivery to MRC Supply	NA
Quotes for Offloading Building	NA
Offload Building	8/2009
Rekey Building	2008
Quotes for MRTC Sign	2009
MRTC Sign Installation	2009
Site development & landscaping by MRC personnel	9/2009
Provide building information to COE/Network Engineer for inclusion in company database	10/2009
Tower	
Obtain structural analysis of existing tower, if any	
Prepare tower and antenna specifications & contract	2008
Submit tower and antenna specifications & contract to contractors w/request for quotes	2008
Finalize contract	6/2009
Contractor to complete contract & install tower and antenna(s)	8/2009
Contractor to post antenna structure registration number on tower	8/2009
Generator	
Purchase Generator, ATS	8/2009
Delivery of Generator, ATS	9/2009
Test & Turn-up Generator	9/2009
Provide generator information to COE/Network Engineer for inclusion in company database	9/2009
Power	
Provide local power utility company information on electrical line required	2008
Power utility company Install electrical lines	8/2009
Provide local power utility company information on gas line requirements	8/2009
Power utility company install gas lines	NA
Misc. Electrical Contract	
Quotes for Misc. Electrical	7/2009
Award Contract	7/2009
Notify Contractor of Bldg, Gen., Power & Gas Placement & to Begin Work	7/2009
Contractor to Provide Warranty Info on Installed Equipment	7/2009
Estimated Completion Date	
	11/2009